Metropolitan Transportation Commission Programming and Allocations Committee

September 14, 2016 Agenda Item 3b

Caltrain Modernization Project Status Update

Subject: Caltrain staff will provide an update to the Committee on the status of the

Caltrain Modernization project, which will electrify the rail line in the

Peninsula corridor and implement positive train control.

Background: Committee members requested a presentation from Caltrain staff on the

status and costs for the Caltrain Modernization project, when the Committee considered a revised Memorandum of Understanding and funding plan for the project at its June 8, 2016 meeting. A presentation prepared by Caltrain

staff is attached.

Issues: None.

Recommendation: Informational item.

Attachments: Caltrain Modernization Program Update presentation.

J:\COMMITTE\PAC\2016 PAC Meetings\09_Sep'2016_PAC\3b_Caltrain_Modernization_Update.docx



Caltrain Modernization Program Update

MTC Programming and Allocations Committee September 14, 2016



Caltrain System Map


JBP owns rightof-way from SF to San Jose



Union Pacific owns




Ridership (2016)





At Capacity Today



Northbound Trains, Low Ridership Month

Train No.	Depart SJ	Max Load	Train Seating Capacity	Percent of Seated Capacity
319	7:03 AM	951	762	125%
323	7:45 AM	950	762	125%
329	8:03 AM	882	762	116%
375	5:23 PM	841	762	110%
217	6:57 AM	818	650	126%
225	7:50 AM	764	762	100%
269	4:39 PM	756	762	99%
313	6:45 AM	747	762	98%
233	8:40 AM	722	650	111%
215	6:50 AM	719	650	111%

Bi-directional commute with riders standing on trains going southbound and northbound



Regional Transportation Needs

- US 101 and Interstate 280 Congested
- Corridor supports growing economy
 - 14% CA GDP; 52% CA patents; 20% CA tax revenue
- Caltrain Commuter Coalition (formed 2014)
 - 75% Caltrain rider's commute to work; 60% choice riders

















Caltrain Modernization Program

Advanced Signal System: CBOSS PTC (2016)



Peninsula Corridor Electrification Project (2020/2021)






Project Description

Area	Project	Service
51+ miles	Electrification:	Up to 79 mph
San Francisco to San Jose (Tamien Station)	 Overhead Contact System (OCS) Traction Power Facilities Electric Trains (EMUs) 75 percent 	 Service Increase 6 trains / hour / direction More station stops / reduced travel time Restore Atherton & Broadway service Mixed-fleet service (interim period)
		Continue tenant service



Key Regional Benefits (2040)



Note: 2013 BAC Report, CalMod Program generates \$2.5B economic activity and 9,600 jobs



Service Benefits

Metric	Today	PCEP		
Trains / peak hour / direction	5	6		
Passengers / peak hour / direction	5,100	6,300		
Example Baby Bullet Train				
Retain 5-6 stops	60 minutes	45 minutes		
Retain SF to SJ 60 minutes	6 stops	13 stops		
Example Redwood C	cample Redwood City Station			
Train stops / peak hour	3	5		

Note: Prototypical Train and Schedule



Electric Vehicle Considerations

- Onboard Restroom
- Additional Doors
- Onboard Bicycle Space
 - Board commitment more station parking
- Public Feedback
 - Surveys 2014, 2015, 2016
 - Public meetings, email, website, social media
- Upcoming Outreach
 - Seating design, signage, amenities etc



Major Contracts

2014	2015	2016
June: Pre-	Feb: RFP Issued	Feb: BAFO Proposals Received
Process		March: Apparent Best
(6 firma)		Value Proposal
	,	July: Authority Limited Notice to Proceed
	Dec: Best and Final Offer (BAFO) Issued	(Balfour Beatty)
June: Pre-	Jan – June:	Feb: Proposal Received
Qualification Process (6 firms)	Compatible Boarding Heights Discussion (2- 4 firms)	June: JPB Restroom Policy Decision
May: Request for Information (6 firms)	July: RFP Issued based on JPB Direction	July: Authority Limited Notice to Proceed (Stadler)
	June: Pre-Qualification Process (6 firms) June: Pre-Qualification Process (6 firms) May: Request for Information	June: Pre- Qualification Process (6 firms) Dec: Best and Final Offer (BAFO) Issued June: Pre- Qualification Process (6 firms) June: Pre- Qualification Process (6 firms) May: Request for Information Feb: RFP Issued Aug: Proposals Received (4 firms) Oct: Shortlisted (3 firms) Dec: Best and Final Offer (BAFO) Issued Jan – June: Compatible Boarding Heights Discussion (2- 4 firms) July: RFP Issued based on JPB Direction



Cost History


- Original Estimate 2008 (\$1.225B)
 - Used for 2012 9-Party MOU
- Updated Costs 2014 (\$1.76B)
 - Total re-evaluation of 2008 cost estimate
 - Quotes from manufacturers, productivity rates from projects in the NE Corridor
 - Labor adjustments: local rates / night work
 - 3% annual escalation
 - Work on active railroad, complicated
 - FTA Requested Contingency (30%)
 - Replace \$125m SOGR funding source



Final Bids 2016 (\$1.98B)

- Electrification Infrastructure
 - Best and Final Offer Process: 3 shortlisted firms
 - Goal: Improve initial bids received
 - Modifications: adjusted work windows to allow more access, strategic weekend shutdowns in SF tunnels, utilization current signal houses w/ existing capacity
 - Result: 7 month schedule reduction, significant cost savings, best value proposal w/ highest technical score and lowest cost
 - After Final Negotiations, Contract Value: \$697M
- Electric Trains (EMU)
 - Singular Proposal
 - After Final Negotiations, Contract Value: \$551M





NOTE: 2016 Bids with 20% contingency




Funding Status

- All Local / State Sources Secured
- Recent Action
 - 7-Party Supplemental MOU: Approved by CHSRA, MTC, JPB, SFCTA, CCSF, VTA, SMCTA
 - Awarded \$20m through State Transit and Intercity Rail
 Capital Program
 - Bi-Lateral Agreement CHSRA / JPB
- FTA Core Capacity Program (Total \$647M)
 - Approval into engineering phase, 2nd project in country
 - \$73m appropriated from FY16 Funds
 - \$125m included in FY17 President Budget
 - Working towards FFGA by end of year



Schedule



Note: Schedule Subject to Change



Next Phase of Modernization

- Service to Downtown San Francisco
- Improved Caltrain Service
 - Complete electric train conversion SJ to SF
 - Longer electric trains
 - Level Boarding
- HSR / Caltrain Blended Service
 - HSR stations
 - Infrastructure upgrades



Questions

More information / leave comments:

website: www.caltrain.com/calmod

email: calmod@caltrain.com

phone: 650.508.6499