

**Metropolitan Transportation Commission
Programming and Allocations Committee**

July 12, 2023

Agenda Item 2c - 23-0924

Transit Performance Initiative – Investment Program Semi-Annual Update

Subject:

Semi-annual update on the progress of projects awarded under the Transit Performance Initiative (TPI) Investment Program.

Background:

The TPI Investment program funds low-cost capital investments that can be implemented rapidly to improve operations and customer experience on major transit corridors and systems. Since 2012, \$125 million has been programmed to 44 capital and planning projects, and 20 of these have been completed or are substantially completed.

The TPI program has been funded through a combination of One Bay Area Grant (OBAG) federal funds from the OBAG 1 and OBAG 2 programs and from state Low Carbon Transit Operations Program (LCTOP). Five rounds of the TPI program, including the majority of the February 2023 awards, were funded by OBAG funds. In May 2016, the Commission committed one-third of the region’s annual population-based LCTOP funds to augment the TPI program, subject to the region’s Cap and Trade Framework in MTC Resolution No. 4130, Revised. Five cycles of LCTOP funds have been programmed by MTC.

The COVID-19 crisis has caused delays on many ongoing projects due to staffing and supply chain issues. Most projects that were suspended or delayed have begun to move forward again with completion dates pushed back by a year or more. Some project schedules remain uncertain as agencies recover from COVID-19 impacts.

This program update covers the period from October 2022 through May 2023. Please refer to Attachment A for further information.

TPI 2022-23 Awards

Consistent with the Blue Ribbon Transit Recovery Task Force initiative to advance Transit Priority, and in continuing with the ongoing goals of the TPI program, the Commission awarded approximately \$21 million to projects in February 2023, including seven capital projects and five planning projects. These projects are detailed in Attachment A, Appendix I. The projects are currently completing grants with Caltrans for LCTOP-funded projects and with FTA or FHWA

for OBAG-funded projects and will begin progress reporting in the next semi-annual report period.

TPI Award Changes

Solano Transportation Authority

In July 2022, the Commission approved reprogramming \$500,000 of Solano Transportation Authority (STA)'s award for the Solano Express Fairgrounds Drive/SR-37 Bus Stop project to another Solano Express Bus Stop project at West Texas Street. STA has identified approximately \$124,000 in project savings that could be reprogrammed to the West Texas Street bus stop. Consistent with the Commission's adopted TPI savings policy, staff has approved this proposal. Because of a previous fund swap, this action requires reprogramming State Transit Assistance funds, which staff is addressing through Executive Director's Delegated Authority.

SFMTA

Following the January 2023 program update in which staff noted approval of an SFMTA proposal to use project savings on the Colored Lanes TPI project for additional locations, SFMTA intends to use further savings to acquire materials to colorize further locations, which would remain consistent with the Commission's adopted TPI savings policy. Staff will provide an update in the next TPI semi-annual report.

Issues:

None

Recommendation:

Information

Attachments:

- Attachment A: TPI Investment Program Semi-Annual Update



Andrew B. Fremier

Transit Performance Initiative Investment Program Semi-Annual Update

The Transit Performance Initiative (TPI) Investment program funds low-cost capital investments that can be implemented rapidly to improve operations and customer experience on major transit corridors and systems. This report summarizes TPI-funded projects throughout the life of the program and provides progress updates for ongoing TPI projects.

Program Summary

The TPI program has been funded through a combination of One Bay Area Grant (OBAG) federal funds from the OBAG 1 and OBAG 2 programs and from state Low Carbon Transit Operations Program (LCTOP). Five rounds of the TPI program, including the majority of the February 2023 awards, were funded by OBAG funds. In May 2016, the Commission committed one-third of the region's annual population-based LCTOP funds to augment the TPI program, subject to the region's Cap and Trade Framework in MTC Resolution No. 4130, Revised. Five cycles of LCTOP funds have been programmed by MTC.

Overall, since 2012, \$125 million has been programmed to 44 projects, and 20 have been completed or are substantially completed.

Completed projects have benefitted transit service and helped agencies build up tools and experience for getting transit out of traffic. Ongoing projects from STP/CMAQ rounds 1-4 are in or entering construction, and LCTOP projects are either in design or under construction. Some projects are still recovering from delays due to COVID-19-related staffing shortages and supply chain issues.

Project Sponsor	Total TPI Awards (\$M)
AC Transit (10 projects*)	\$40.1
SFMTA (14 projects)	\$46.1
VTA (7 projects)	\$18.4
Other (13 projects)	\$20.7
Total	\$125.2

*Includes Bay Bridge Forward award to MTC implemented in coordination with AC Transit

Ongoing Projects

Below is a list of ongoing TPI-funded projects by operator covered in this report. Recently completed projects are highlighted in bold. Projects awarded in the FY2022-23 round are not yet listed, as project sponsors are completing grants with Caltrans or FTA/FHWA, depending on fund source. The full list of TPI project by round and by operator, including completed projects, is attached to this report as Appendix I.

AC Transit
<ul style="list-style-type: none"> • San Pablo and Telegraph Rapid Bus Upgrades Project • Dumbarton Innovative Deployments to Enhance Arterials (IDEA) • Bay Bridge Forward – West Grand TSP • Quick Build Transit Lanes
SFMTA
<ul style="list-style-type: none"> • Mission Customer First • N-Judah Customer First • Colored Lanes on MTA Rapid Network • Geary BRT Phase 1 (Substantially completed) • 27-Bryant Tenderloin Transit Reliability Project • 5-Fulton Arguello to 25th Ave Muni Forward
VTA
<ul style="list-style-type: none"> • Light Rail Transit Signal Priority Improvements • Stevens Creek Ltd 323 TSP • Eastridge to BART Regional Connector
Other
<ul style="list-style-type: none"> • Novato — Downtown SMART Station • Santa Rosa CityBus — New Transit System Optimization • NVTA — Imola Ave and SR-29 Express Bus Improvements • Tri-Delta Transit — Wi-Fi for Bus and Paratransit Rider Connectivity (Substantially Complete) • Solano Transportation Authority – Solano Express Bus Stop Improvements

Individual Project Updates

Round 1

VTA

- Light Rail TSP
 - Equipment has been manufactured and shipped
 - Agreements with Cities of Santa Clara and San José have been executed
 - Pilot testing complete
 - Construction contract awarded
 - Installation expected to be completed within one year
- Stevens Creek – Limited 323 TSP
 - Original scope complete
 - Savings on original scope directed towards a TSP Central Monitoring System
 - Installation of additional scope underway

Muni

- 14-Mission
 - Installation of info panels complete
 - Stop branding installation is now moving forward; installation is complete at some stops
 - Vehicle installations not moving forward, SFMTA expects to propose to use these funds and other project savings for other improvements on the corridor
- N-Judah
 - TSP, lane colorization, camera elements complete
 - Stop branding design is complete; installation is anticipated in the

Round 2

Muni

Geary Rapid Project Phase 1

- Initial implementation resulted in 1-2 minutes of peak hour transit travel time savings
- Construction substantially complete
- Installation of red colorization in the transit-only lanes in segments east of Van Ness is underway

Colored Lanes on Rapid Network

- Fremont St, Clay St, Stockton St, Fourth St, additional lanes near Transbay Terminal, First St, and Mission St are completed
- If able to extend grant with FTA, may seek to use remaining project savings to purchase paint for application in similar high-priority transit corridors

Round 3

MTC/AC Transit

Bay Bridge Forward

- West Grand TSP
 - Construction for signal work started in January 2023, expected complete summer 2023
 - Bus stop improvements construction contract expected to be awarded summer 2023
- Other Bay Bridge Forward elements funded under this award complete

AC Transit

AC Transit San Pablo/Telegraph

- Telegraph Avenue
 - Construction procurement underway; bid readvertised in April 2023
- San Pablo Avenue
 - Construction nearing completion, closeout expected in 2023

Round 4

City of Novato/SMART

Novato Downtown SMART Station

- Phase 2 (signaling, systems, station amenities)
 - Construction complete, commuter train service commenced in January 2020
- Phase 3 (former Depot site improvements)

- Additional funding and agreement with developer/operator needed to complete improvements

NVTA

NVTA Imola Ave and SR-29 Express Bus Improvements

- Construction of original scope substantially complete
- Additional FY20 LCTOP funds awarded to help cover the construction costs of expanded scope, including bus lanes, new signals, and reconstruction of the park-and-ride lot. Notice of completion expected summer 2023.

Santa Rosa CityBus

Santa Rosa CityBus New Transit System Optimization

- Modem and kiosk installation complete
- Santa Rosa proposed to move TPI funds from stalled mobile hub upgrades to an ITS replacement. This was approved at a staff level and by FTA in 2022. This scope is expected to be complete and in service by the end of 2023.
 - Incomplete scope items will be completed with other funds at a later date

Solano Transportation Authority

Solano Express Fairgrounds Drive/SR-37 Bus Stop

- Additional savings being directed to West Texas bus stop improvements; design of this project is underway, and construction is expected to begin Spring 2024

LCTOP Projects

SFMTA

27-Bryant Tenderloin Transit Reliability

- Scope includes pavement renovation, curb ramps, and traffic signal work
- Construction began in June 2022, bus bulb and curb ramps complete
- Anticipated completion in mid 2023

5-Fulton Arguello to 25th Ave Muni Forward

- Scope includes bus bulbs and transit stop optimization
- Preliminary signal modifications are complete
- Design of remaining elements is in progress
- Expected to advertise for construction in fall 2023, with completion in 2026

29-Sunset Muni Forward Phase 1

- Scope includes stop consolidation, traffic signal upgrades, and other improvements to improve reliability, travel time, and safety
- Project elements adopted by SFMTA Board in June 2023
- Quick Build aspects of phase 1 are currently underway, remaining construction expected to be complete in 2026

Tri Delta Transit

Wi-Fi for Bus and Paratransit Rider Connectivity

- Project is substantially complete; service was made available to the public in April 2021
- Remaining funds will be used for service for wi-fi equipment through 2023

VTA

Eastridge to BART Regional Connector

- Current TPI funding for this project includes:
 - Reprogrammed FY 18 LCTOP funds
 - Replacement project for the LCTOP-funded FY 2019 ZEB project (which is not TPI eligible)
 - FY21 LCTOP funds
- In final stage of PS&E
- ROW and utility relocation underway
- Expect to advertise for construction bids this summer and award contract in December 2023

AC Transit

Dumbarton IDEA

- Scope includes extend AC Transit's TSP network across the Dumbarton/SR-84 corridor and installing queue jump lanes and bus stop enhancements
- Construction complete; signal timing implementation and training underway
- Project evaluation will take place in Fall 2023

Quick Build Transit Lanes

- Scope includes installing quick-build transit lanes in Oakland and Berkeley
- 65% design completed, final design underway, invitation for bid construction procurement underway

Mission Boulevard TSP

- Scope includes installation of TSP equipment along the Mission Boulevard corridor
- Final design underway, notice of exemption filed April 2023 construction contract advertising expected in Fall 2023
- Project expected completed in 2026

Look Ahead

Staff will continue to monitor project progress and work with project sponsors to apply project savings to additional improvements consistent with the TPI Savings Policy.

Projects awarded in the FY 2022-23 round will get underway.

Additional funding opportunities will be announced relative to FY 2023-24 LCTOP funds and for transit priority projects consistent with the Blue Ribbon Transit Transformation Action Plan.

Background and Context

Additional background information on TPI funds and projects can be found in the Committee and Commission items for the following actions:

Initial Programming of each TPI round:

- [STP/CMAQ Round 1 – May 17, 2012](#)
- [STP/CMAQ Round 2 – September 24, 2014](#)
- [STP/CMAQ Round 3 – May 27, 2015](#)
- [STP/CMAQ Round 4 – May 25, 2016](#)
- [LCTOP FY 17-18 – March 28, 2018](#)
- [LCTOP FY 18-19 – April 24, 2019](#)
- [LCTOP FY 19-20 – March 25, 2020](#)
- [LCTOP FY 20-21 – March 24, 2021](#)
- [LCTOP FY 21-22 – March 23, 2022](#)
- [FY2022-23 Round – February 22, 2023](#)

Major Reprogramming Actions:

- Round 1
 - [July 22, 2015](#)
- Round 2
 - [January 25, 2017](#)
- Round 3
 - [April 26, 2017](#)
- LCTOP FY 17-18
 - [December 16, 2020](#)

**Transit Performance Initiative - Investment Program
Projects by Round (\$ in millions)**

1st Round (Approved May 2012)

Agency	Project	TPI Award (\$ millions)
AC Transit	Line 51 Corridor Delay Reduction & Sustainability Project <i>Complete</i>	\$10.5
	Mission Customer First <i>Substantially Complete</i>	\$5.4
	N-Judah Customer First* <i>Substantially Complete</i>	\$2.4
	Colored Lanes on MTA Rapid Network* <i>Original Scope Complete</i> (added scope ongoing)	\$3.0
San Francisco Municipal Transportation Authority (SFMTA)	Bus Stop Consolidation and Roadway Modification (9-San Bruno)** <i>Complete</i>	\$4.1
Santa Clara Valley Transportation Authority (SCVTA)	Light Rail Transit Signal Priority Improvements	\$1.6
	Stevens Creek — Limited 323 Transit Signal Priority <i>Complete</i>	\$0.7
Total		\$27.7

*In July 2015, MTC approved reprogramming of \$3 million from the SFMTA Round 1 N-Judah Customer First project to the Colored Lanes on MTA Rapid Network project

**Scope determined Sept. 2014. Project is reporting with Round 2 projects

2nd Round (Approved September 2014)

Agency	Project	TPI Award (\$ millions)
Various – Small Operators	Clipper Phase 3 Implementation <i>Complete</i>	\$8.0
Santa Clara Valley Transportation Authority (SCVTA)	Mountain View Double Track Improvements – Phase 1 <i>Complete</i>	\$8.0
City of Dublin/ Livermore Amador Valley Transit Authority (LAVTA)	Dublin Boulevard Transit Performance Initiative <i>Complete</i>	\$1.0
AC Transit	South Alameda County Major Corridors Travel Time Improvement <i>Complete</i>	\$5.2
	Colored Lanes on MTA Rapid Network <i>Original Scope Complete</i> (added scope ongoing)	\$1.0
San Francisco Municipal Transportation Authority (SFMTA)*	Geary BRT Phase 1 <i>Substantially Complete</i>	\$4.0
Total		\$27.2

*In January 2017, MTC approved reprogramming \$4 million from the SFMTA Round 2 Colored Lanes and Muni Forward projects to Geary BRT Phase 1, which was also awarded TPI Round 3 funds.

3rd Round (Approved January 2017)

Agency	Project	TPI Amount (\$ millions)
Various	Bay Bridge Forward (AC Transit Double Deckers + Bus Wash + West Grand TSP)	\$10.0
SFMTA	Geary BRT Phase 1 <i>Substantially Complete</i>	\$5.6
SamTrans	Traffic Signal Priority on El Camino Real <i>Substantially Complete</i>	\$3.5
BART	Train Seat Modification Project <i>Complete</i>	\$1.5
AC Transit*	San Pablo and Telegraph Rapid Bus Upgrades Project	\$5.0
VTA	Santa Clara Light Rail Crossovers and Switches <i>Complete</i>	\$0.5
Total		\$26.1

*AC Transit received a total of \$5M in combined federal STP/CMAQ funds and state Cap and Trade LCTOP funds.

4th Round - North Bay (Approved July 2017)

County	Project	TPI Amount (\$ millions)
Marin	Novato Downtown SMART Station <i>Phase 2 Complete</i>	\$0.5
Sonoma	Santa Rosa CityBus New Transit System Optimization	\$0.4
Napa	NVTA Imola Ave and SR-29 Express Bus Improvements	\$0.4
Solano	SolanoExpress Fairgrounds Drive/SR-37 Bus Stop <i>Substantially Complete</i>	\$1.0
Total		\$2.3

**Transit Performance Initiative - Investment Program
Projects by Round - *Continued*** (\$ in millions)

Low Carbon Transit Operations Program FY 2017-18 (Approved March 2018)

Agency	Project	TPI Amount (\$ millions)
SFMTA	Mission Bay Loop <i>Complete</i>	\$1.4
VTA	Eastridge to BART Regional Connector*	\$0.9
AC Transit	San Leandro BART -- Transit Access Improvements <i>Complete</i>	\$0.6
AC Transit	South Alameda County Major Corridors Travel Time Improvement Project <i>Complete</i>	\$0.2
Total		\$3.1

*In December 2020, MTC approved reprogramming of VTA's North First Street Light Rail Speed and Safety Improvements Project - Phase 1 to the Eastridge to BART Regional Connector

Low Carbon Transit Operations Program FY 2018-19 (Approved April 2019)

Agency	Project	TPI Amount (\$ millions)
SFMTA	West Portal Optimization and Crossover Activation* <i>Complete</i>	\$1.4
VTA	Eastridge to BART Regional Connector**	\$1.3
AC Transit	Dumbarton Innovative Deployments to Enhance Arterials (IDEA)	\$1.2
Total		\$3.9

*\$753,280 in savings from SFMTA's West Portal Optimization and Crossover Activation project was redirected to a non-TPI project to ensure they were spent within LCTOP timely use of funds requirements. As this was a non-eligible TPI project, the minimum amount set aside for SFMTA TJPI funds programmed through LCTOP will be reduced by this amount.

**VTA's FY 2018-19 LCTOP TPI award went to the 2021 Zero-Emission Bus Purchase program, which was ineligible under the TPI program. VTA has committed the same amount of local funds to the Eastridge to BART Regional Connector as a TPI-eligible replacement project.

Low Carbon Transit Operations Program FY 2019-20 (Approved March 2020)

Agency	Project	TPI Amount (\$ millions)
NVTA	Imola Park and Ride and Express Bus Stop Improvements	\$1.1
ECCTA	Wi-Fi for Bus and Paratransit Rider Connectivity <i>Substantially Complete</i>	\$0.3
SFMTA	27 Bryant Tenderloin Transit Reliability Project	\$3.3
Total		\$4.7

Low Carbon Transit Operations Program FY 2020-21 (Approved March 2021)

Agency	Project	TPI Amount (\$ millions)
SFMTA	5 Fulton: Arguello to 25th Ave Muni Forward	\$1.2
VTA	Eastridge to BART Regional Connector	\$0.7
AC Transit	AC Transit Quick Build Transit Lanes	\$0.7
Total		\$2.7

Low Carbon Transit Operations Program FY 2021-22 (Approved March 2022)

Agency	Project	TPI Amount (\$ millions)
SFMTA	29 Sunset Muni Forward Phase 1	\$2.9
VTA	Eastridge to BART Regional Connector	\$1.7
AC Transit	Mission Boulevard Corridor TSP Project	\$1.6
Total		\$6.2

FY2022-23 Program (OBAG and LCTOP funding) (Approved February 2023)

Agency	Project	TPI Amount (\$ millions)
Capital Projects		\$15.3
SFMTA	Next Generation Transit Lane and Bus Zone Enforcement Pilot Program	\$2.5
SFMTA	29 Sunset Improvement Project - Phase Two	\$2.7
SFMTA	Third Street Dynamic Traffic Signal Optimization Project	\$2.0
VTA	Transit Reliability Improvement and Performance System (TRIPS)	\$2.4
AC Transit	MacDonald Avenue Transit Signal Priority Project Phase 1	\$3.5
Marin County Transit District	Marin County Hwy 101 Part Time Transit Lane	\$1.1
NVTA	Napa Valley Transit Safety and Efficiency Improvements	\$1.1
Planning Projects		\$5.9
SFMTA	Muni Forward Five-Minute Network Corridor Planning Program	\$3.0
SamTrans	El Camino Real Mid-County Transit and Multimodal Corridor Plan	\$0.4
VTA	Monterey Road Transit Lane Project	\$0.6
County Connection	Transit Corridors Study	\$0.4
AC Transit	Foothill Corridor Planning Study	\$1.5
Total		\$21.2
TPI Program Grand Total		\$125.2

**Transit Performance Initiative - Investment Program
Projects by Operator** (\$ in millions)

SFMTA	TPI Award (\$ millions)
Mission Customer First <i>Substantially Complete</i>	\$5.4
N-Judah Customer First <i>Substantially Complete</i>	\$2.4
Bus Stop Consolidation and Roadway Modification (9-San Bruno) <i>Complete</i>	\$4.1
Colored Lanes on MTA Rapid Network <i>Original Scope Complete (added scope ongoing)</i>	\$4.0
Geary BRT Phase 1 <i>Substantially Complete</i>	\$9.6
Mission Bay Loop <i>Complete</i>	\$1.4
West Portal Optimization and Crossover Activation <i>Complete</i>	\$1.4
27-Bryant Tenderloin Transit Reliability Project	\$3.3
5 Fulton: Arguello to 25th Ave Muni Forward	\$1.2
29 Sunset Muni Forward Phase 1	\$2.9
Next Generation Transit Lane and Bus Zone Enforcement Pilot Program	\$2.5
29 Sunset Improvement Project - Phase Two	\$2.7
Third Street Dynamic Traffic Signal Optimization Project	\$2.0
Muni Forward Five-Minute Network Corridor Planning Program (Planning)	\$3.0
Total SFMTA	\$46.1

AC Transit	TPI Award (\$ millions)
Line 51 Corridor Delay Reduction & Sustainability Project <i>Complete</i>	\$10.5
South Alameda County Major Corridors Travel Time Improvement <i>Complete</i>	\$5.4
San Pablo and Telegraph Rapid Bus Upgrades Project	\$5.0
San Leandro BART -- Transit Access Improvements <i>Substantially Complete</i>	\$0.6
Dumbarton Innovative Deployments to Enhance Arterials (IDEA)	\$1.2
Quick Build Transit Lanes	\$0.7
Mission Boulevard Corridor TSP Project	\$1.6
MacDonald Avenue Transit Signal Priority Project Phase 1	\$3.5
Foothill Corridor Planning Study (Planning)	\$1.5
Subtotal AC Transit Awards	\$30.1
Bay Bridge Forward (AC Transit Double Deckers + Bus Wash + West Grand TSP)	\$10.0
Total AC Transit	\$40.1

VTA	TPI Award (\$ millions)
Light Rail Transit Signal Priority Improvements	\$1.6
Stevens Creek — Limited 323 Transit Signal Priority <i>Original Scope Complete (added scope ongoing)</i>	\$0.7
Mountain View Double Track Improvements — Phase 1 <i>Complete</i>	\$8.0
Santa Clara Light Rail Crossovers and Switches <i>Complete</i>	\$0.5
Eastridge to BART Regional Connector*	\$4.6
Transit Reliability Improvement and Performance System (TRIPS)	\$2.4
Monterey Road Transit Lane Project (Planning)	\$0.6
Total VTA	\$18.4

Other Operators/Projects	TPI Award (\$ millions)
LAVTA/Dublin — Dublin Boulevard Transit Performance Initiative <i>Complete</i>	\$1.0
SamTrans — Traffic Signal Priority on El Camino Real <i>Complete</i>	\$3.5
BART — Train Seat Modification Project <i>Complete</i>	\$1.5
Novato — Downtown SMART Station <i>Phase 2 Complete (Phase 3 ongoing)</i>	\$0.5
Santa Rosa CityBus — New Transit System Optimization	\$0.4
NVTA — Imola Ave and SR-29 Express Bus Improvements	\$1.5
SolanoExpress — Fairgrounds Drive/SR-37 Bus Stop <i>Substantially Complete</i> , savings reprogrammed	\$1.0
Clipper — Phase 3 Implementation <i>Complete</i>	\$8.0
Tri-Delta Transit — Wi-Fi for Bus and Paratransit Rider Connectivity <i>Substantially Complete</i>	\$0.3
Marin County Transit District — Marin County Hwy 101 Part Time Transit Lane	\$1.1
NVTA — Napa Valley Transit Safety and Efficiency Improvements	\$1.1
SamTrans — El Camino Real Mid-County Transit and Multimodal Corridor Plan (Planning)	\$0.4
County Connection — Transit Corridors Study (Planning)	\$0.4
Total Other	\$20.7

TPI Program Grand Total	\$125.2
--------------------------------	----------------